

LEVELHULL · DESIGN DECISIONS REGISTER

LevelHull design decisions register

Design Molecule Lab · designmolecule.com

DOCUMENT CONTROL

Document ID	LVH-DEC-001	Version	0.1
Status	Draft	Date	2026-10-03
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/levelhull		
Source	docs/06-design-decisions.md @ uncommitted		

REVISION HISTORY

Version	Date	Author	Change
0.1	2026-10-03	Amish Chadha	Register opened; all decisions made under Amish's 2026-10-03 pre-approval

LevelHull design decisions register

Every design decision still to be made, and every decision made, in one place. Each decision is argued in full in its decision record under `docs/decisions/` ; this register is the index Amish works from. The build plan (`docs/05-build-plan.md`) describes the design as it stands and does not list decisions.

Safety: Several entries below set safety limits (where the modules sit, no credit for the wood, screws kept out of the planking, the pull test and the swamp test rules). Each takes the conservative option and names the evidence that would relax it. LevelHull is never a substitute for life jackets.

■ Open decisions

None. All decisions were made under Amish's 2026-10-03 pre-approval.

■ To confirm when parts are bought

These are facts that can only be settled with real parts, a real canoe or the first partner. None changes a decision; each may change a size or a limit.

Table 1. Items to confirm.

#	What to confirm	Why it matters	Source
1	Foam: density about 30 kg/m ³ , water uptake under 1 % by volume, fuel resistance, on the supplier's data sheet; then 30 days immersion of samples	R6, and every freeboard figure	LVH-CAL-001, A6; LVH-DDR-002, A4
2	First canoes: frame spacing (600 mm assumed) and depth (60 mm), side slope, thwart positions, timber, gunwale and strake sizes	Batten height, screw length, module lengths and the gauge	LVH-DDR-002, A1
3	Hull mass and timber volume of the first canoes	Size of the unclaimed wood margin (D3)	LVH-DDR-001, D3
4	Condition of the frame-to-plank fastenings	Each frame takes up to 0.19 kN of lift	LVH-DDR-002, A3
5	Webbing breaking strength (10 kN assumed), D-ring pair (4 kN) and coach screw sideways strength in the canoe's timber (1.5 kN)	R7 factors	LVH-CAL-001, section 7
6	Real motor mass and the gear, catch and crew of the partner's fishery	Design net load of 118 kg	LVH-CAL-001, A3 to A5
7	Bailing rate with the local bailer (100 L per minute per person assumed)	R4	LVH-CAL-001, A8
8	Price of polyethylene foam sheet near the first fishery (USD 55 a sheet assumed)	Foam is 49 % of the kit cost	<code>bom/bom.csv</code> , line 5

■ Value engineering

Value-engineering target: USD 1,000 (a hypothetical control target, not a limit) for the kits for two prototype canoes. Estimated cost of the constructable design: USD 1,350 (USD 350 over the target); one kit is USD 677. Main cost drivers and savings worth trying:

- The largest lines are the foam (USD 330 a kit, six sheets), the tarpaulin covers and their sewing parts (USD 95), the battens (USD 56) and the coach screws (USD 43).
- Savings worth trying: buy foam by the block from a fishing-float or packaging maker and cut it locally (perhaps USD 100 a kit); hot-galvanised screws and D-rings in place of stainless where the canoe is used in fresh water (about USD 30); covers from used truck tarpaulin in good condition (about USD 50); a three-layer module on hulls whose weighed timber gives a proven wood margin (D3), cutting foam by a quarter.
- The gauge is made once per hull shape and the calculator is free, so a builder fitting a fleet of the same canoe spreads those costs.

■ Decisions made

Table 2. Decisions made.

Date	Decision	Decided by	Record
2026-10-03	TRL 2 review items D1 to D10: modules high under the gunwale, not low; closed-cell polyethylene foam in covers, not chambers or polystyrene; no lift counted from the hull timber; one reference canoe (8.0 m, 15 hp, four crew) with an open calculator for others; crew in the water at 20 % of body weight; re-entry step stays parked; grab lines along both sides; life jacket message in every document and test; first co-design candidates (a beach management unit on the Kenyan shore of Lake Victoria with its canoe builders, a regional fisheries research institute, a sea-safety programme; none approached yet); R11 to R13 added; pitch, problem, design-arounds and budget unchanged	Amish, pre-approval of 2026-10-03: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	LVH-DDR-001
2026-10-03	Design for construction, changes C1 to C12: modules high on the frame faces; four modules a side between thwarts; parallelogram stacks of equal strips; shelf battens; coach screws into frames only, 10 mm short of the planks; end chocks; webbing loops with D-ring buckles in the bays; no glue; sewn tarpaulin covers; setting gauge; grab-line eye bolts above the waterline; freeboard marks and bailers	Amish, same pre-approval	LVH-DDR-002
2026-10-03	Assumptions A1 to A5: frames at most 600 mm apart and 60 mm deep, else shorter screws and a third frame, never through the planks; timber as dense as water; sound frame fastenings checked before fitting; foam data to confirm; fixing strengths to confirm	Amish, same pre-approval	LVH-DDR-002
2026-10-03	No fishing use before the batten pull test, a one-bay proof load to twice the full lift, and a swamp test in sheltered shallow water with a safety boat and every person in a life jacket (conservative; a gate, not relaxed)	Amish, same pre-approval	LVH-BLD-001, sections 5 and 6
2026-10-03	Crews spread along both grab lines: with all four on one side the low gunwale comes within 31 mm of the water (conservative; relaxed only if a swamp test shows more)	Amish, same pre-approval	LVH-CAL-001, section 4
2026-10-03	Appearance model departures: a sand beach slab and a 1.75 m mannequin beside the canoe, and a repeated cut-back module bay for the detail view, drawn for the renders only; canoe topsides shown painted	Amish, same pre-approval	docs/REVIEW.md, TRL 3 section